

CHANGE ORDER

No. 1

DATE OF ISSUANCE 11/1/2021

EFFECTIVE DATE _____

OWNER: St. John the Baptist Parish

CONTRACTOR: Foret Contracting Group, LLC

Project: Parish Generators Phase II (Big Belle Terre, Capt. Bourgeois, & Ned Duhe)

OWNER's Contract No.: 380845-MO

ENGINEER: G.E.C., Inc.

You are directed to make the following changes in the Contract Documents:

Description:

1. To add 142 days to the construction contract time due to generator procurement delay to increase the contract time from 180 days to 322 days. The construction completion date shall be May 24, 2022.

Reason for Change Order: The additional time required for procurement of generators is based on the estimated date that the generator vendor can provide generators to the contractor to begin installation.

Attachments: (List documents supporting change)

1. Contractor's letter requesting additional days.
2. Letter from Taylor Power Systems



ST JOHN THE BAPTIST PARISH
ELIANA DEFRANCESCH Clerk of Court
I certify that this is a true copy of the
original filing that was recorded on:
12/13/2021 10:37AM
385067- MO

Deputy Clerk

[Signature] #73710

CHANGE IN CONTRACT PRICE:
Original Contract Price \$ 414,214.33
Net Increase (Decrease) from previous Change Orders No. <u>0</u> to <u>1</u> : \$ 0.00
Contract Price prior to this Change Order: \$ 414,214.33
Net increase (decrease) of this Change Order: \$ 0.00
Contract Price with all approved Change Orders: \$ 414,214.33

CHANGE IN CONTRACT TIMES:
Original Contract Times: Substantial Completion: 180 calendar days
Net change from previous Change Orders No. <u>0</u> to No. <u>1</u> : Substantial Completion: 0 (days)
Contract Times prior to this Change Order: Substantial Completion: 180 calendar days
Net increase (decrease) this Change Order: Substantial Completion: 142 (days)
Contract Times with all approved Change Orders: Substantial Completion: 322 calendar days

RECOMMENDED:

By: [Signature]
ENGINEER (Authorized Signature)

APPROVED:

By: [Signature]
OWNER (Authorized Signature)

ACCEPTED:

By: [Signature]
CONTRACTOR (Authorized Signature)

Date: 11-1-2021

Date: 11/23/21

Date: 12/1/21

EJCDC 1910-8-B (1996 Edition)

Prepared by the Engineers Joint Contract Documents Committee and endorsed by The Associated General Contractors of America and the Construction Specifications Institute



10/28/2021

G.E.C.
828 Goodwood Boulevard
Baton Rouge, LA 70806

St. John the Baptist Generators Phase II
GEC Project Number: 0040.2270103.00
FEMA-1792-DR-LA

SECTION: 01153

RE: Requesting Additional Days due to Proposed Generator Lead Time and Delays Due to Railroad Permitting

Mr. Prattini,

Along with this letter is an attachment addressing the projected delivery date of 20 April 2022.

The original project completion date was projected January 2, 2022.

The delivery of the generators will significantly impact the project's time line.

We are currently requesting 142 Additional days to account for the lead time on the generators, installation, testing, site work and final acceptance.

The original date of completion was January 2, 2022. The projected new date of completion is May 24, 2022.

We still have not received approval from the railroad to proceed with Capt. Bourgeois work due to the location being on the railroad right of way. We anticipate additional days needing to be requested if this approval is not granted soon.

I've also attached the schedule updated with the projected delivery date of the generators.

If you have any questions, please contact me.

Sincerely,

Paul Tholen
Project Manager
Foret Contracting Group

354 W Main St. Thibodaux, LA 70301
(985) 447-5296
www.foretgroup.com



October 22, 2021

Re: Estimated Generator Delivery Dates SJBP Phase 2

The 3 generators for St. John the Baptist Parish, are estimated to be completed by 4/20/22.

Taylor Model Number	Job Name	TPS Job#
TD60	St John the Baptist Parish - Cpt. Bourgeois	86464
TD125	St John the Baptist Parish - Big Belle Terre	86263
TD125	St John the Baptist Parish - Ned Buhe	86312

If you have any questions, please do not hesitate to contact me.

Regards,

Tim Talbot
Regional Sales Manager
504-812-4770
ttalbot@taylorpower.com

FAITH

VISION

WORK

Taylor Power Systems • 947 Industrial Park Drive • Clinton, Mississippi 39056 • Phone (601) 922-4444 • taylorpower.com

ST. JOHN THE BAPTIST PARISH COUNCIL
STATE OF LOUISIANA

RESOLUTION
R21-159

Councilwoman Schnyder proposed and Councilman Arcuri seconded the following resolution:

THE ST. JOHN THE BAPTIST PARISH COUNCIL HEREBY RESOLVES:

**A RESOLUTION AUTHORIZING ST. JOHN THE BAPTIST PARISH PRESIDENT TO
EXECUTE CHANGE ORDER NO. 1 WITH FORET CONTRACTING GROUP, LLC FOR
THE PARISH GENERATOR PROJECT-PHASE II**

WHEREAS, Article IV, Section H (2) and (5) of the St. John the Baptist Parish Home Rule Charter permits the Parish Council to adopt a resolution when authorizing a designated person(s) to execute a previously approved contract on its behalf and/or to perform a ministerial act related to the administrative business of the Parish; and

WHEREAS, Change Order No. 1 will add 142 days to the original contract dated May 3, 2021, with no change in pricing; and,

WHEREAS, the additional time is required for procurement of generators which is based on the estimated date that the generator vendor, Taylor Power Systems, can provide generators to begin installation; and,

WHEREAS, the new estimated construction completion date is May 24, 2022; and,

WHEREAS, the project is funded through the Hazard Mitigation Grant Program and the 2010 Sewer Construction Bond Issue.

NOW, THEREFORE, BE IT RESOLVED, by the St. John the Baptist Parish Council, that Parish President Jaclyn Hotard is hereby duly authorized and empowered on behalf of the St. John the Baptist Parish Council to execute Change Order No. 1 between St. John the Baptist Parish and Foret Contracting Group, LLC.

This resolution having been submitted to a vote; the vote thereon was as follows:



YEAS: Becnel, Torres, Houston, Malik, Arcuri, Schnyder

NAYS: None

ABSTAIN: None


ABSENT: Duhe-Griffin, Madere, Wright

And, the resolution was declared adopted on this, the 23rd day of November 2021.


Council Chairman

Secretary

Approved: X

Veto: _____



Parish President

* * * * *

C E R T I F I C A T E

I, Jackie Landeche, Secretary of the Council of the Parish of St. John, State of Louisiana, hereby certify that the foregoing is a true and correct copy of a resolution adopted by the St. John Parish Council in regular meeting held on the 23rd day of November 2021.

Signed at Laplace, Louisiana this 23 day of Nov 2021.


Jackie Landeche
Secretary

