

CHANGE
ORDER

AIA DOCUMENT G701

OWNER ☐
ARCHITECT ☐
CONTRACTOR ☐
FIELD ☐
OTHER ☐

PROJECT: Lucy Levee Trail

CHANGE ORDER NUMBER: #1

DATE: 12/09/2020

TO CONTRACTOR:

Barriere Construction Co., LLC

CONTRACT DATE: 08/28/2018

CONTRACT FOR: St John the Baptist Parish



ST JOHN THE BAPTIST PARISH
ELIANA DEFRANCESCH Clerk of Court
I certify that this is a true copy of the
original filing that was recorded on:
01/08/2021 11:10AM
377233-MO

The Contract is changed as follows:

Purpose of this change order is to reconcile quantites, adjust borrow quantity and add base repair. Also, add days
to the Contract due to high river levels and layout issues.

Attachment #1 provides estimated quantities and justifications for additional quantities.

Not valid until signed by the Owner, Architect and Contractor.

The original Contract Sum was	\$274,145.00
Net change by previously authorized Change orders	\$0.00
The Contract Sum prior to this Change order was	\$274,145.00
The Contract Sum will be increased	
by this Change Order in the amount of	\$29,293.53
The new Contract Sum including this Change order will be	\$303,438.53

The Contract Time will be increased by 450 days.

The date of Substantial Completion as of the date of this Change Order therefore is extended by 450 calendar days.

NOTE:

Meyer Engineers, Ltd.
ARCHITECT
P.O. Box 763, Metairie, LA 70004
Address
David Dupre
BY DAVID DUPRE
DATE 12/9/2020

Barriere Construction Co., LLC
CONTRACTOR
1901 Peters Rd., Harvey, LA 70058
Address
Tristan Wilson
BY TRISTAN WILSON
DATE 12/9/20

St. John the Baptist Parish
OWNER
1801 W. Airline Hwy., Laplace, LA 70068
Address
Jaclyn Hotard
BY Jaclyn Hotard
DATE 12/22/20

ATTACHMENT NO. 1
CHANGE ORDER NO. 1
LUCY LEVEE TRAIL
A/E PROJECT NO. 20-1663 DECEMBER 9, 2020

ITEM NO.	DESCRIPTION	UNIT PRICE	CURRENT QUANTITY		REVISED QUANTITY		DIFFERENCE	JUSTIFICATION
203-07-00100	Borrow (Vehicular Measurement)	\$35.00	2,500.00	CY	3,015.00	CY	\$18,025.00	1
204-05-00100	Temp Sediment Check Dams	\$135.00	1.00	EA	0.00	EA	-\$135.00	2
204-06-00100	Temp Silt Fencing	\$0.65	8,200.00	LF	7,971.00	LF	-\$148.85	3
302-01-00800	Class II Base Course	\$100.00	100.00	CY	112.00	CY	\$1,200.00	3
720-01-0100	Erosion Control System	\$0.75	8,200.00	SY	0.00	SY	-\$6,150.00	2
510-01-0010	Base Repair	\$113.03	0.00	SY	146.00	SY	\$16,502.38	4

CHANGE ORDER NO. 1	\$29,293.53
ORIGINAL CONTRACT COST	\$274,145.00
PREVIOUS CHANGE ORDERS	<u>\$0.00</u>
TOTAL CONTRACT COST WITH CHANGE ORDER NO. 1	\$303,438.53

JUSTIFICATIONS:

1. Additional borrow (fill) material was needed to meet the required 3 on 1 slope on the levee as dictated by the plans and the Corps of Engineers permit. The original survey by BFM Surveyors provided cross sections every 200' and did not pickup the inconsistencies in the existing levee slope. This resulted in more fill being added than as shown on the plans, including the bonfire area. This overrun is approximately 21% over the original estimated quantities.
2. This item was deemed not needed.
3. This item quantity was based on final field measurements compared to originally estimated plan quantity.
4. Unforeseen soft spots found in existing levee base.

Time Extension: Extend contract by 450 days due to high Mississippi River levels and layout issues.



ST. JOHN THE BAPTIST PARISH COUNCIL

1811 West Airline Hwy.
LaPlace, Louisiana 70068
Office 985-652-1702
Fax 985-652-1700

Division A
Lennix Madere, Jr.
P.O. Box 2617
Reserve, LA 70084
Cell 985-379-6188

December 23rd, 2020

Division B
Michael P. Wright
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-717-3936

Jaclyn Hotard, Parish President
ST. JOHN THE BAPTIST PARISH
1811 W. Airline Hwy.
LaPlace, LA 70068

District I
Kurt Becnel
5605 Hwy. 18 River Rd.
Town of Wallace
Vacherie, LA 70090
Cell 504-330-6338

Dear Mrs. Hotard:

Please be advised of the following motion, which the St. John the Baptist Parish Council adopted at a meeting held on Tuesday, December 22nd, 2020.

District II
Warren Torres, Jr.
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-444-4153

“Councilman Becnel moved and Councilman Malik seconded the motion to grant administration authorization to execute Change Order No. 1 with Barriere Construction Co., LLC for the Lucy Levee Trail Project Phase I. The motion passed unanimously.”


District III
Tammy Houston
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-444-3956

CERTIFICATION

District IV
Tyra Duhe-Griffin
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-444-4177

I, Jackie Landeche, Secretary of the St. John the Baptist Parish Council do hereby certify that the above is a true and correct copy of a motion adopted by said body on the 22nd day of December, 2020.

District V
Robert J. Arcuri
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-444-3167

December 23rd, 2020,

Jackie Landeche
Council Secretary

District VI
Tonia Schnyder
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-444-4283

St. John the Baptist Parish Council

District VII
Thomas Malik
1811 W. Airline Hwy.
LaPlace, LA 70068
Cell 504-402-0302